

Project:
Address:

Document: Commercial Risk Register
Document ref:
Last Updated:

Register Start Date:
Version / Ref:
Prepared By (Commercial Manager):
Reviewed By (PM / Director):
Approved By:

Commercial-Focused Risk Register

RISK IDENTIFICATION					
Risk ID	Risk Title	Category (Cost / Programme / Design / H&S / Legal / Other)	Risk Type (Threat / Opportunity)	Phase (Pre-Construction / Construction / PC / Defects)	Package Ref / Area (e.g. G01, M01)
R-001	Ground Conditions – Piling Depth	Cost / Programme	Threat	Pre-Construction / Early Works	G01 – Groundworks & Substructure
R-002	MEP Market Pricing Volatility	Cost	Threat	Pre-Construction	M01 – MEP

	RISK DESCRIPTION &	
Source / Origin (Design / Site Condition / Client / Contract / Supply Chain)	Detailed Description (Cause & Effect)	Contractual Position
Site Condition / Surveys	Borehole data limited; actual ground conditions may require deeper piles, increasing cost and time for foundations.	
Supply Chain / Market	MEP subcontract prices may come in higher than budget due to inflation and supply chain constraints.	

CONTRACT POSITION		
Clause Reference	Compensation Event	Financial Provision

FINANCIAL & PROGRAMME EXPOSURE

Potential Recovery Route (EOT / Loss & Expense / Insurance / Back-to-Back)	Linked CVR / Cost Code Ref	Linked Contingency Item Ref	Funding Assumption (Budget / Contingency / Client / Insurance / Claim)
Potential recovery via risk allowance agreement and value engineering elsewhere.	CVR-G01-01	CONT-001	Contingency
Potential partial recovery via client VE approval or scope adjustments.	CVR-M01-01		Budget / Contingency

TIMING & TRIGGERS

Risk Trigger/Critical decision date	Pre-Mitigation Likelihood (1–5)	Pre-Mitigation Impact – Cost (£)	Pre-Mitigation Impact – Time (Days)	Pre-Mitigation Rating (H/M/L)
	3	150000	21	H
	4	200000	0	H

MITIGATION & CONTROL			RESIDUAL RISK POSITION		
Mitigation Actions / Strategy	Action Owner	Target Date	Residual Likelihood (1–5)	Residual Impact – Cost (£)	Residual Impact – Time (Days)
Allow provisional sum and contingency; obtain additional ground investigation; early engagement with piling contractor.	Commercial Manager / Engineer		2	50000	7
Early market testing; negotiate with framework partners; consider specification alternatives and VE options.	Commercial Manager		3	80000	0



	STATUS & REPORTING	
Residual Rating (H/M/L)	Current Status (Open / Monitoring / Closed)	Notes / Comments
M	Monitoring	Review once final piling design received.
M	Open	Align with VE register and procurement strategy.

Contractual Position

Client Risk

Contractor Risk

Shared Risk

Undefined

Financial Provision

Included in Tender

Contingency Held

Excluded

Transfer to Subcontractor